

PROJECT UPDATE

POORMAN STREAM SHARED PATH

PROGRESS UPDATE

Work is almost complete on the new shared path alongside Poorman Valley Stream, between Main Rd Stoke and Neale Avenue.

Construction of the path has been completed but the work to install the handrails and boundary fence is taking longer than originally anticipated.

The landscaping work is all finished and the last tidy up work in the Countdown carpark area will be done once the fencing is complete.

Work is planned to be completed in July, depending on the weather over the coming weeks.



Project Progress:

95% of the way there!



Current Phase:

Fencing and final clean up



Find Out more:

shape.nelson.govt.nz/poormans-stream-pathway



KEY CONTACTS/PROGRAMME

Council Project Manager: (Office Hours)

John Sexton (Ph 03 265 6954)

NELMAC Project Manager: (Office Hours)

Prasad Renuka: (Ph 021 946 238)

Traffic Management (24/7):

Tobin Heartly (Ph 022 010 6365)

General information:

Working Hours

7:30 am – 5:30 pm Monday – Friday

8:00 am – 2:00 pm Saturdays (where required)

Delivered by:

