

PROJECT UPDATE

POORMAN STREAM SHARED PATH

PROGRESS UPDATE

Work continues to progress on the new shared path alongside Poorman Valley Stream, between Main Rd Stoke and Neale Avenue.

The new retaining walls have been completed and the concrete path construction is underway. The pathway is being poured in stages, working back towards the Countdown carpark.

Work is also underway on Neale Avenue to widen the footpath over the bridge and tie into the new path. Landscaping and fencing work will be starting onsite once the concrete path construction has been completed.

Work is planned to be completed in June, depending on the weather over the coming weeks.



Project Progress:

75% of the way there!



Current Phase:

Pathway construction, fencing and landscaping



Find Out more:

shape.nelson.govt.nz/poormans-stream-pathway



KEY CONTACTS/PROGRAMME

Council Project Manager: (Office Hours)

John Sexton (Ph 03 265 6954)

NELMAC Project Manager: (Office Hours)

Prasad Renuka: (Ph 021 946 238)

Traffic Management (24/7):

Tobin Heartly (Ph 022 010 6365)

General information:

Working Hours

7:30 am – 5:30 pm Monday – Friday

8:00 am – 2:00 pm Saturdays (where required)

Delivered by:

