

PROJECT UPDATE

POORMAN STREAM SHARED PATH

PROGRESS UPDATE

Despite a few wet days, work continues to progress on the new shared path alongside Poorman Valley Stream, between Main Rd Stoke and Neale Avenue. The new retaining walls to support the pathway are nearing completion. The ground base for the pathway has been prepared and is now ready for the concrete to be poured.

New kerb and channel, as well as a reconstructed asphalt pathway, have also been completed on the Main Rd Stoke section of the project.

Work is planned to be completed in June, depending on the weather over the coming weeks.



Project Progress:

50% of the way there!



Current Phase:

Retaining wall completion and pathway construction



Find Out more:

shape.nelson.govt.nz/poormans-stream-pathway



KEY CONTACTS/PROGRAMME

Council Project Manager: (Office Hours)

John Sexton (Ph 03 265 6954)

NELMAC Project Manager: (Office Hours)

Prasad Renuka: (Ph 021 946 238)

Traffic Management (24/7):

Tobin Heartly (Ph 022 010 6365)

General information:

Working Hours

7.30am – 5.30pm Monday – Friday

8am – 2pm Saturdays (where required)

Delivered by:

