

PROJECT UPDATE

POORMAN STREAM SHARED PATH

PROGRESS UPDATE

Work is progressing well on the new shared path alongside Poorman Valley Stream, between Main Rd Stoke and Neale Avenue.

The vegetation has been cleared from along the edge of the stream and earthworks are underway to shape the stream bank. Shaping the bank is

needed so the new path can be constructed at an even grade.

A new retaining wall is also underway to support the downstream end of the new shared path.

Work is planned to be completed late May, depending on the weather over the coming weeks.



Project Progress:

25% of the way there!



Current Phase:

Earthworks and retaining wall construction



Find Out more:

shape.nelson.govt.nz/poormans-stream-pathway



KEY CONTACTS/PROGRAMME

Council Project Manager: (Office Hours)

John Sexton (Ph 03 265 6954)

NELMAC Project Manager: (Office Hours)

Prasad Renuka: (Ph 021 946 238)

Traffic Management (24/7):

Tobin Heartly (Ph 022 010 6365)

General information:

Working Hours

7.30am – 5.30pm Monday – Friday

8am – 2pm Saturdays (where required)

Delivered by:

